

FOCUS ON: BLACKHEAD COASTAL PATH



progresstodate

Works on the upper path are progressing well on each of the sections. Work has also commenced on the wooden D-rail handrail which is along side some sections of the path. An additional section of path (200m) has been added to the works and has been laid with a new surface.

Approximately 50 % of the length of 'toe stone' has now been laid and secured with concrete using the stone haul road which has been constructed. The geotextile and laying of multiple layers of stone of different sizes has commenced at the northern end of the revetment. The first 40m of the revetment is now complete with the revetment works continuing south towards the Site Compound.

Long reach digger placing stones on the rock armour revetment

upcomingworks

Deliver and stockpiling stone
Now until September 2019

Rock Armour protection works
'Toe Stone' placement
Now until Autumn 2019
Sub-formation laying
Now until Autumn 2019

Upper path including 2 sets of steps and additional 200m
Now until September 2019



FOCUS ON: BLACKHEAD COASTAL PATH

Top Right:
Charity Raft race photo at the
County Antrim Yacht club in aid
of the RNLI on 20th July.

Bottom left:
Rock armour revetment view
looking south.

Bottom right:
Upper path works with no
handrail.



contactdetails

Site Office:
Blackhead Path Car Park, Old Castle Road, Whitehead
T: 028 2563 3508 / bhp@fpmccann.co.uk

For FP McCann:
Rebecca Henderson (Liaison Officer)

For MEABC:
Colin Morrison (Project Development Officer)

FP MCCANN LEADING THE WAY IN PUBLIC REALM

MC
fpmccann