

FOCUS ON: BLACKHEAD COASTAL PATH



projectupdate

Excavations continue along the promenade with the use of a rock hammer to remove the old reinforced concrete promenade wall before laying with base stone and geogrid, with 66% installed to date. Drainage is being installed along a section of the promenade at the toe of the slope with 75% installed to date. The scaffold walkway has now been extended to allow the remaining of the promenade excavations to be completed

Work on the rock armour revetment is 70% complete with works continuing around the challenging storm conditions. No works have been undertaken on the Section A upper path since the last newsletter.

Ongoing construction of the new promenade

upcomingworks

Deliver and stockpile stone - promenade and rock armour
Ongoing until end of October 2019

Rock armour revetment works
Ongoing until end Autumn 2019

Concrete promenade works
Ongoing until December 2019

Upper path (section A)
Works on hold until Promenade completion

Cliff face repairs
Commence October 2019

Path works (section B)
Commence October 2019

Project Completion
Spring 2020

FOCUS ON: BLACKHEAD COASTAL PATH



Extern Work programme trainees from a range of backgrounds came to site to learn about civil engineering construction sites



Grass coming up on the pre-seeded erosion mat covered bank



Rock armour revetment works view North



New promenade drainage installed at the toe of the bank



Rock armour revetment works viewing South



Temporary scaffold walkway for site operatives

contactdetails

Site Office:

Blackhead Path Car Park, Old Castle Road, Whitehead
T: 028 2563 3508 / bhp@fpmccann.co.uk

For FP McCann:

Rebecca Henderson (Liaison Officer)

For MEABC:

Colin Morrison (Project Development Officer)

FP MCCANN LEADING THE WAY IN REVETMENT WORKS

